

ASSET CODE	ASSET DESCRIPTION	WORK SUBTYPE	WORK ORDER DESCRIPTION	QTY	UOM
17714	Lodge Employee Housing #0004	RMDM	Prep and refinish Exterior Walls - Wood Cladding w/Stud Backup, Painted or coated, Exterior walls	1,050	SF
17714	Lodge Employee Housing #0004	RMDM	Prep and refinish the wood face below the countertop. The drawers and cupboards below the countertop are chipped and damaged.	18	SF
17719	Golden West LCS #11	DM	Repair the 4 large windows in the living area. The window frames are deteriorated, causing the windows to not close properly.	4	EA
17720	GW Lodge Cabin #0012	RMDM	Replace Floor Finishes - Composition Sheet, Linoleum, Bathroom and kitchen.	68	SF
17720	GW Lodge Cabin #0012	RMDM	Prep and refinish the hardwood flooring throughout the building.	168	SF
17720	GW Lodge Cabin #0012	DM	Repair Floor Construction - Wood Porch Deck. Replace the decking on the front porch. The wood has deteriorated and will soon be unsafe for access. 20 SF.	1	EA
17720	GW Lodge Cabin #0012	DM	Repair the kitchen window. The frame is damaged and does not operate properly.	1	EA
17720	GW Lodge Cabin #0012	RMDM	Prep and refinish the counter cabinet faces in the kitchen.	18	SF
17725	Alpine House Bldng #2	RMDM	Replace approximately 5% of the stained carpet tile throughout the guest rooms.	134	SF
17729	A-Frame Chalet & Shop/Laundry-Bldng #25	RMDM	Replace Floor Finishes - Carpet Roll, In the upstairs unit.	540	SF
17729	A-Frame Chalet & Shop/Laundry-Bldng #25	RMDM	Replace Floor Finishes - Composition Sheet, Bathroom and kitchen.	134	SF
17729	A-Frame Chalet & Shop/Laundry-Bldng #25	RMDM	Replace Floor Finishes - Carpet Roll, This is carpet stair finish., In the upstairs unit.	36	SF
17735	Rec Center	DM	Repair approximately 6 SF of ceiling. The ceiling finish in the Recreation Hall Pool Room is damaged.	6	SF
17735	Rec Center	DM	Repair approximately 6 SF of wall finish. The wall finish below the window in the foyer of the Recreation Hall is damaged.	6	SF

ASSET CODE	ASSET DESCRIPTION	WORK SUBTYPE	WORK ORDER DESCRIPTION	QTY	UOM
18050	Bowles Residence	RMDM	Replace Floor Finishes - Carpet Roll, Throughout the back half of the building.	450	SF
18050	Bowles Residence	RMDM	Prep and refinish Exterior Walls - Log Walls, Painted or coated, 2700 L.F., Exterior walls	1,300	SF
18050	Bowles Residence	RMDM	Prep and reseal the log wood interior partitions.	880	SF
18050	Bowles Residence	RMDM	Prep and refinish Exterior Windows - Wood, 5'-6"x3'-0", Painted or coated, Exterior walls	8	EA
18050	Bowles Residence	RMDM	Prep and refinish Exterior Windows - Wood, 2'-6"x4'-9", Painted or coated, Exterior walls	1	EA
18050	Bowles Residence	RMDM	Prep and refinish Exterior Doors - Wood, 2'-6"x6'-6", Painted or coated, 1 Opng., Front door	1	EA
18050	Bowles Residence	RMDM	Prep and refinish Exterior Doors - Wood, 4'-9"x6'-3" slider, Painted or coated, 1 Opng., Rear door	1	EA
82559	Laundry/Shower Bldg	RMDM	Replace Floor Finishes - Composition Sheet, This is in several places throughout the building.	252	SF
82559	Laundry/Shower Bldg	RMDM	Replace Ceiling Finishes - Vinyl ceiling finish, Shower Room.	84	SF
82559	Laundry/Shower Bldg	RMDM	Replace Wall Finishes - Laminated Plastic, Vinyl wall covering, Shower Room.	312	SF
89797	Duplex Housing	RMDM	Replace Floor Finishes - Composition Sheet, Terrazzo sheet flooring., Throughout the building.	378	SF
89797	Duplex Housing	DM	Repair Exterior Walls - Wood Cladding w/Stud Backup. Seal gaps along roof line and seams in siding to prevent moisture and pest intrusion. Approximately 10% of the walls or 100SF. Then paint to match as needed.	100	SF
89797	Duplex Housing	DM	Repair the wall in the bathroom of unit 105A. There are two 2 SF areas that are patched with duct tape and require a drywall or mesh and plaster patch. Paint to match.	4	SF